

Banner University Medical Center Relocation

Phase 1 & 2

UCCo Tentative Project Schedule

February 23, 2016

ID	Task Name	Duration	Start	Finish	1st Quarter			2nd Quarter			3rd Quarter			
					Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	
1	Pre-Construction Submittals and Coordination	6 days	Mon 2/22/16	Tue 3/1/16										
6	Banner University Medical Center Project	108 days	Mon 3/7/16	Wed 8/3/16										
7	Mobilization	5 days	Mon 3/7/16	Fri 3/11/16										
8	Phase II Drachman St (East of Cherry)	8 days	Sat 3/12/16	Sun 3/20/16										
9	Pavement Repair Complete on Drachman from Roundabout to Drainage Grate Sta 15+50	1 day	Sat 3/19/16	Sat 3/19/16										
10	Phase II Vine Avenue (Adams to Lee)	10 days	Mon 3/21/16	Fri 4/1/16										
11	Phase I Warren Avenue Installation, and Install Service AC 3113480	15 days	Fri 4/1/16	Thu 4/21/16										
12	Phase II Drachman & Cherry Intersection (Full Closure Night	10 days	Mon 4/25/16	Fri 5/6/16										
13	Phase II Vine Avenue (Adams, South to Drachman)	8 days	Mon 5/9/16	Wed 5/18/16										
14	Phase II Drachman (Cherry to Vine)= Full Closure, Maintain Local Access	14 days	Sat 5/21/16	Thu 6/9/16										
15	Phase II Vine Avenue (Lee to Lester)	10 days	Mon 6/13/16	Fri 6/24/16										
16	Phase II Lester (Vine to Warren)	15 days	Tue 6/21/16	Wed 7/13/16										
17	Pigging and Testing	5 days	Mon 7/11/16	Fri 7/15/16										
18	Tie-In/Gas-Up	5 days	Mon 7/18/16	Fri 7/22/16										
19	Abandonment	5 days	Thu 7/21/16	Wed 7/27/16										
20	Final Restoration	5 days	Thu 7/28/16	Wed 8/3/16										